

NEWSLETTER



Buckinghamshire
Council

16 May 2024

An update from the Green Ridge Primary Academy Project Team

Welcome to the Morgan Sindall Newsletter where we provide regular monthly updates on site progression



Green Ridge Primary Academy

The project commenced on site on the 18th March 2024 and is scheduled to be completed in September 2024. The foundation slab has been successfully poured in preparation for SIP's install.

The main structure of the building will consist of Structural Insulated Panel System (SIP's).

Works to commence on site are Roofing, Block/Brickwork around the external elevations. Internally, Under Floor Heating (UFH) will be installed along with screed which in turn will release the whole of the ground floor for Mechanical & Electrical first fix.



Fig 1.1 SIP's panels being installed to Green Ridge

Thank you for your co-operation and if any further information is required then please contact Junaid Farooq - 07815604663.



Fig 1.2. External New Build Extension

**MORGAN
SINDALL**
CONSTRUCTION